

Date:11/18/2014

Projects: 17th & 19th Streets

(A)17th Street from Barney Cir, SE to Benning Rd, NE

Description

Time line

(1) Utility coordination.

Completion date: December 30/ 2014

- Proposed bulbout at intersections, catch basin connection pipes and traffic signal locations are in conflict with:
 - WASA existing watermains
 - Stormdrain and sewer line
 - Washington Gas lines
 - Fire hydrant
- Correction of Plans and Specifications are in progress.

(2) Bid Process - PS&E submission to the Office of Contract (6 – 8 weeks) 1/01/2015- 2/30/2014

- Advertise the project for construction
- DDOT Responds to Contractor's request for information
- Pre-bid meeting (One day)
- Bid Opening
- Contract execution to Award the contractor (varies 2-4weeks)

(3) Construction time – 15 months 2/30/2015-05/30/2016

Anticipated completion date: 05/30/2016

(B) 19th Street from Potomac, SE to Benning Rd.

Description

Time line

Project is ready for construction

11/30/2014

Anticipated Construction completion date

11/30/2014- 3/30/2015 (weather permitting)